

CALIFORNIA STATE UNIVERSITY, CHANNEL ISLANDS

2008/2009 Construction

November 30, 2008

Fund	Project	Budget	Prior Year Spending	Current Year Expenses	Encumbrances	Balance Available	Encumber By Date	Reversion Date
RB002	Library	51,000,000	50,066,535	366,046	503,066	64,353	construction end	
RB005	Santa Cruz Village	37,302,000	36,322,347	351,914	409,605	218,134	construction end	
RB007	University Student Union	8,615,680	-	1,099,862	5,278,953	2,236,865	construction end	
		96,917,680	86,388,882	1,817,823	6,191,623	2,519,352		
CD910	Minor Capital Outlay	468,000	-	-	468,000	-	6/30/2008	6/30/2010
CE915	Minor Capital Outlay	126,000	68,145	10,493	47,362	-	6/30/2008	6/30/2010
CF900	2004 Minor Cap Outlay	258,108	258,094	-	-	14	6/30/2007	6/30/2009
CF925	Phase 1A & 1B	2,533,000	2,408,130	117,061	10,329	(2,520)	6/30/2007	6/30/2009
CG905	Roof Repair & Resurfacing	1,688,000	1,687,960	-	-	40	12/31/2007	12/31/2009
CG910	2006 Cap Outlay Bond	1,967,000	1,054,879	494,760	479,758	(62,398)	12/31/2007	12/31/2009
CG915	2006 Minor Cap Outlay	490,000	491,075	(1,075)	157	(157)	12/31/2007	12/31/2009
CG920	Generator	575,000	894	574,042	17,350	(17,286)	12/31/2007	12/31/2009
CG925	Energy Project	263,485	263,485	-	-	-	12/31/2007	12/31/2009
CG930	Library Group II	3,074,000	2,756,485	286,871	31,600	(956)	6/30/2010	6/30/2012
CG935	Telecom & Window Renewal	2,657,888	715,519	1,755,993	153,759	32,616	6/30/2008	6/30/2010
CG940	Classroom & Faculty Renov/Add	1,989,000	679,043	414,037	613,911	282,010	6/30/2008	6/30/2010
CG945	CI Nursing Facility Improvements	1,216,000	312,827	774,884	113,256	15,033	6/30/2010	6/30/2012
CG950	Entrance Road	791,000	204,546	333,303	251,160	1,991	6/30/2009	6/30/2011
CG955	Infrastructure Improvements	47,134,000	16,563	5,091,914	34,852,150	7,173,372	6/30/2010	6/30/2012
		65,230,481	10,917,644	9,852,285	37,038,793	7,421,759		