

CALIFORNIA STATE UNIVERSITY CHANNEL ISLANDS

2009/2010 Construction

November 30, 2009

Fund	Project	Budget	Prior Year Spending	Current Year Expenses	Encumbrances	Balance Available	Encumber By Date	Reversion Date
RB002	Library	52,100,000	51,159,303	143,295	328,476	468,926	construction end	
RB005	Santa Cruz Village	37,114,484	37,101,995	12,489	-	(0)	construction end	
RB007	University Student Union	12,695,094	6,549,657	2,752,733	2,278,235	1,114,469	construction end	
		101,909,578	94,810,955	2,908,517	2,606,711	1,583,395		
CD910	Minor Capital Outlay	468,000	468,000	-	-	0	6/30/2008	6/30/2010
CE915	Minor Capital Outlay	126,000	126,000	-	-	-	6/30/2008	6/30/2010
CG905	Roof Repair & Resurfacing	1,688,000	1,688,000	-	-	0	12/31/2007	12/31/2009
CG910	2006 Cap Outlay Bond	1,967,000	1,955,374	11,625	-	1	12/31/2007	12/31/2009
CG915	2006 Minor Cap Outlay	490,000	490,000	-	-	(0)	12/31/2007	12/31/2009
CG920	Generator	575,000	575,000	-	-	0	12/31/2007	12/31/2009
CG925	Energy Project	263,485	263,485	-	-	-	12/31/2007	12/31/2009
CG930	Library Group II	3,074,000	3,074,000	-	-	-	6/30/2010	6/30/2012
CG935	Telecom & Window Renewal	2,657,888	2,657,888	-	-	-	6/30/2008	6/30/2010
CG940	Classroom & Faculty Renov/Add	1,989,000	1,445,439	164,123	210,690	168,747	6/30/2008	6/30/2010
CG945	CI Nursing Facility Improvements	1,216,000	1,214,846	1,154	-	0	6/30/2010	6/30/2012
CG950	Entrance Road	1,390,000	776,879	19,364	113,009	480,748	6/30/2009	6/30/2011
CG955	Infrastructure Improvements	47,134,000	15,894,703	14,254,272	15,378,813	1,606,212	6/30/2010	6/30/2012
		63,038,373	30,629,614	14,450,538	15,702,512	2,255,709		